

**NEW KENT COUNTY
September 2021**

MAINTENANCE:

Jeff Allgood

Pothole Repair:

- Rte 640 Old Roxbury Rd
- Rte 33 Eltham Rd
- Rte 273 Farmers Dr
- Rte 634 Polish Town Rd
- Rte 1110 Kentland Trl
- Rte 616 Peace Rd
- Rte 611 Quaker Rd
- Rte 613 Dispatch Rd
- Rte 658 Higgens Rd
- Rte 1017 John Smith Trl
- Rte 618 Olivet Church Rd
- Rte 60 Pocahontas Trl; cross-overs
- Rte 627 S Waterside Dr
- Rte 1010 Colony Trl
- Rte 155 N Courthouse Rd
- Rte 1285 Yellow Jasmine Ter
- Rte 603 Diascund Reservoir Rd
- Rte 605 Egypt Rd

Asphalt Repair:

- Rte 613 Dispatch Rd
- Rte 665 Henpeck Rd
- Rte 608 Old River Rd
- Rte 671 Augustus Ln

Grade Gravel Road:

- Rte 647 Old Telegraph Rd
- Rte 678 Clarke Rd
- Rte 607 Steel Trap Rd
- Rte 625 Hill Farm Rd
- Rte 614 Whitehouse Rd
- Rte 1002 Carter Rd
- Rte 606 Old Church Rd

Sweep Streets:

- Rte 620 Homestead Rd; bridge over I-64
- Rte 60 Pocahontas Trl; excessive gravel on roadway
- Rte 249 New Kent Hwy
- Rte 106 Vineyards Pkwy
- Rte 106 Emmaus Church Rd

Slope / Erosion Control:

- Rte 665 Henpeck Rd; add Rip Rap
- Rte 1374 American Holly Ln
- Rte 155 N Courthouse Rd

Driveway Repair:

- Rte 1002 Carter Rd; add stone at 2005

Shoulder Repair:

- Rte 613 Dispatch Rd
- Rte 60 Pocahontas Trl

Pipe Replace:

- Rte 613 Dispatch Rd; Cross Road Pipe
- Rte 665 Henpeck Rd

Pipe Clean:

- Rte 665 Henpeck Rd
- Rte 60 Pocahontas Trl
- Rte 613 Dispatch Rd
- Rte 606 Old Church Rd
- Rte 678 Clarke Rd

VAC-All:

- Rte 647 Old Telegraph Rd
- Rte 701 Minitree Glen Dr
- Rte 1208 Longview Rd
- Rte 665 Henpeck Rd
- Rte 618 Olivet Church Rd

Ditching:

- Rte 613 Dispatch Rd
- Rte 665 Henpeck Rd
- Rte 1076 Iden Pl
- Rte 1306 Hingham Dr
- Rte 1302 Old Quarter Ln

Tree Removal / Cleanup:

- Rte 33 Eltham Rd
- Rte 606 Old Church Rd
- Rte 60 Pocahontas Trl; remove tree branches from median
- Rte 1208 Longview Rd

Tree Pruning / Cleanup:

- Rte 657 Foxwell Rd
- Rte 60 Pocahontas Trl
- Rte 618 Olivet Church Rd
- Rte 619 Hopewell Rd
- Rte 609 Old Church Rd
- Rte 674 Clint Ln
- Rte 612 Airport Rd

- Rte 612 Terminal Rd
- Rte 610 Pine Fork Rd; 7140 block
- Rte 640 Old Roxbury Rd
- Rte 155 N Courthouse Rd
- Rte 627 N Waterside Dr

Herbicide Spray:

- Guardrails on Secondary Routes County Wide

Mowing / Right Arm Tractor:

- Rte 647 Old Telegraph Rd
- Rte 665 Henpeck Rd
- Rte 645 Crumps Mill Rd

Mowing:

- Rte 673 Stewart Rd
- Rte 635 Triangle Rd
- Rte 600 Holly Fork Rd
- Rte 33 Eltham Rd
- Rte 273 Farmers Dr
- Rte 249 New Kent Hwy
- Rte 60 Pocahontas Trl

Site Distance:

- Rte 657 Foxwell Rd
- Rte 60 Pocahontas Trl
- Rte 618 Olivet Church Rd
- Rte 155 N Courthouse Rd; 4900 block

Debris Removal:

- Rte 33 Eltham Rd; carpet on West Point Bridge
- Rte 60 Pocahontas Trl; large debris in roadway
- Rte 665 Henpeck Rd; remove wood chips, 4301 block
- Rte 106 Vineyards Pkwy; sign in roadway
- Rte 1002 Carter Rd; miscellaneous signs on shoulder

Trash / Litter Pickup:

- Park & Ride County wide
- Toe Ink Wayside
- Rte 106 Emmaus Church Rd; pick up trash bags
- Rte 249 New Kent Hwy; 2 bags
- Rte 648 Courthouse Cir; 1 bag
- Rte 60 Pocahontas Trl; trash along shoulders
- Rte 613 Dispatch Rd

Miscellaneous:

- Deer and animal removal county wide
- Clean and trash removal at Park and Ride
- Clean and Trash removal at Toe Ink
- Clean and repair mowing equipment
- Work Zone Training Class
- Haul dirt from Toe Ink to the Dump

- Work on Snow Equipment for Dry Run
- Clean and sanitize trucks
- Work on Snow Equipment
- Wash Trucks
- Clean and sanitize AHQ building

Work Requests:

- 41 Received
- 53 Completed

Emergency Call Out After Hours (2):

- Rte 60 Pocahontas Trl at Rte 627 N Waterside Dr; low tree limbs impeding traffic
- Rte 60 Pocahontas Trl at Rte 627 N Waterside Dr; excessive gravel in roadway

PROJECT DEVELOPMENT

Brian Ramsey, P.E.

- **Smart Scale Shoulder Widening Project;** Rte 155 N Courthouse Rd, currently in Utility relocation, expected to be advertised in 2021. Has been awarded, waiting Contract Execution (UPC 92652)
- **LM4A/B Latex Modified;** Rte 249 New Kent Hwy, Patching complete, final surface install mid-August, expected completion mid-September, ongoing.
- **UPC117930 PM43 Resurfacing;** Rte 60 Pocahontas Pkwy, contract awarded to Allan Myers, construction began May 24 2021, expected to be complete November 15 2021, concrete pavement patching and crack sealing, paving complete, inlaid markers and guardrail, ongoing.

NON-ORDINARY MAINTENANCE

Phillip Frazer, P.E.

Pending Study

- **Corridor Study;** Rte 60 Pocahontas Trl; Bottoms Bridge Area, large scale study that will require special funding, study will be tasked out to VDOT's on-call engineer, process will likely take more than the standard 90 days to complete.
- **Corridor Study;** Rte 30/33 Eltham Rd; large scale study that will require special funding, study will be tasked out to VDOT's on-call engineer, process will likely take more than the standard 90 days to complete.
- **Speed Study;** Rte 610 Pine Fork Rd; request to reduce the speed limit. Delayed by New Kent until Summer due to development.

Completed Study

- **None at this time**